



MONTHLY CONSTRUCTION PROGRESS REPORT  
CITY OF SOUTH PASADENA  
PUBLIC WORKS DEPARTMENT

October 2016

## Dog Park Project

### Scope:

The work consists of removal and disposal of existing chain link fence and gates, clearing and grading, installation of new chain link fence and fabric, construction of concrete sidewalk, installation of park benches, trash receptacles, installation of water line, irrigation system, site lighting, removal and replacement of the existing driveway, and crosswalk striping.

### Details:

Bid Amount:	\$ 236,415
Extra Work to Date:	\$ 14,761
% Change to Contract:	6.2 %
Construction Start:	Aug. 8, 2016
Duration:	60 Cal. Days
Est. Completion Date:	Oct. 8, 2016
Est. Percent Complete:	90%



### Status:

90% project has completed. Three new trees (One Oak and two Pine trees) planted. Irrigation system, electric conduit, Decompose Granite (DG), new fence, new driveway, and ADA Access Ramp have installed.