



MONTHLY CONSTRUCTION PROGRESS REPORT  
CITY OF SOUTH PASADENA  
PUBLIC WORKS DEPARTMENT

July 2015

**Sewer Rehabilitation  
and Replacement  
Project, Phase 1**

**Scope:**

This project involves 64,000 LF of sewer line repairs citywide, primarily by CIPP lining. The project will address 230 sewer segments rated as highest priority repair. The project website can be found at [www.southpasdenaca.gov/sewerproject](http://www.southpasdenaca.gov/sewerproject). This project is being constructed by Sancon Engineering and inspection and construction management is being provided by Valley Construction Management.

**Details:**

Bid Amount:	\$3,147,209
Extra Work to Date:	\$0
% Change to Contract:	0%
Total Contract Amount:	\$3,147,209
Construction Start:	Oct. 27, 2014
Duration:	300 Cal. Days
Orig. Completion Date:	Aug. 23, 2015
Est. Completion Date:	July 23, 2015
Est. Percent Complete:	99%



**Status:**

99% complete. One segment remaining to line. Currently, all post construction videos and testing results are being reviewed and final punchlist is being developed. Final walkthrough to be scheduled.