



MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT

NOVEMBER 2015

Garfield Reservoir Replacement Project

Scope:

The projected construction duration for this project is 27 months. The project includes: demolition of the existing reservoir and appurtenances, demolition of the existing pump station, construction of new reservoirs and all appurtenances, construction of pump station and construction of a new 11,314 square foot, two-story building inclusive of garage and storage rooms.

Details:

Original Contract Amount:	\$18,626,440.00
Amendment I to Contract:	\$206,279.70
Amendment II to Contract:	\$(582,764.14)
Total Contract Amount:	\$18,249,955.56
Construction Start:	March 2, 2015
Duration:	27 months
Orig. Completion Date:	June 2017
Est. Completion Date:	June 2017
Est. Percent Complete:	21%



Status:

Soil cement operations have commenced. Concrete placements for the Drainage/Overflow Structure walls are complete. Piping and pipe support installation continues at the Valve Vault. Tie-in of new piping to the City's existing 24" water main is complete, including pressure testing and disinfection. Waterproofing system and backfill has commenced at the Valve Vault, west side.