



MONTHLY CONSTRUCTION PROGRESS REPORT
 CITY OF SOUTH PASADENA
 PUBLIC WORKS DEPARTMENT

March 2016

Chelten Way, Collis Avenue, and Hill Drive Street Improvement Project

Scope:

The work consists of cold milling of existing pavement, subgrade preparation and compaction, full depth asphalt concrete (AC and DGAC) pavement, asphalt rubber hot mix (ARHM) overlay, removal and reconstruction of damaged PCC curb and gutter, sidewalk, cross gutters, local depressions, driveway approaches, ADA curb ramps, utility cover adjustments, installation of new 8" DIP water main, water meters, services, valves, fire hydrants, and appurtenances.

The limits of work include:

- Chelten Way from Oak Street to North End, (South of Ashbourne Drive)
- Collis Avenue from Hill Drive to cul-de-sac north
- Hill Drive from Collis Avenue to Warwick Avenue

Details:

Bid Amount:	\$1,362,899
Extra Work to Date:	\$ 150,000(Est)
% Change to Contract:	11%
Amended Amount:	\$1,512,899(Est)
Construction Start:	Aug. 17, 2015
Duration:	120 Cal. Days
Orig. Completion Date:	Dec. 14, 2015
Est. Completion Date:	Feb. 12, 2016
Est. Percent Complete:	95%



Status:

The project is substantially complete. In the next couple weeks, the contractor will finish the punch list items. There are several pending change orders that are currently being discussed with the Contractor. Notice of Completion will be brought to the City Council once the final invoice is received.