



**MONTHLY CONSTRUCTION PROGRESS REPORT
CITY OF SOUTH PASADENA
PUBLIC WORKS DEPARTMENT**

October 2016

Monterey Road Street Improvement Project

Scope:

The work consists of cold milling of existing pavement, placement of AC leveling course and cap, removal and replacement of curb and gutter where needed, removal and replacement of damaged sidewalk and driveways, and ADA curb ramps, utility cover adjustments, street light relocations, installation of new water meters, services, valves, fire hydrants and appurtenances, reconnecting existing curb drains, traffic loop replacement, pedestrian push button and signal head upgrades, traffic signing, thermoplastic striping and pavement markings. This project also includes repair of damaged PCC sidewalk, driveway and ADA ramp at various locations.

The limits of work include:

- Monterey Road from Meridian Avenue to Fair Oaks Avenue
- Monterey Road from Pasadena Avenue to 300-feet east of Pasadena Avenue

Sidewalk Repair Locations:

- Bank Street Fair Oaks Avenue to Marengo Avenue
- Glendon Way from El Centro Street to Monterey Road
- Park Avenue from Mission Street to Oxley Street

Installation of ADA Ramp Locations:

- NW corner of Monterey Rd. & Kollie Ave.
- NW, NE, SW & SE corner of Magnolia St. & Fairview Ave.
- SE corner of Fremont Ave. & Columbia St.

Details:

Bid Amount:	\$1,552,360
Extra Work to Date:	0
% Change to Contract:	0%
Amended Amount:	0
Total Contract Amount:	\$1,552,360
Construction Start:	
Duration:	90 Cal. Days
Orig. Completion Date:	
Est. Completion Date:	
Est. Percent Complete:	



Status:

The construction started on October 3, 2016. The contractor will begin sidewalk repair work on Bank Street, Park Avenue, and Glendon Way. This project does not include sewer work. Neighborhood meeting was conducted on September 28, 2016. The construction management and inspection services are being provided by KOA Corporation and the contractor is Vido Samarzich, Inc.